

PUBLIC WORKS AND SUSTAINABILITY COMMISSION APPROVED PROJECTS - QUARTERLY STATUS UPDATE

Q1 2025

PROJECT NAME (DESCRIPTION)	PWSC MEETING DATE	PWSC RECOMMENDATION	STAFF ACTION	CC MEETING DATE	CC ACTION	PROJECT STATUS	NOTES & PROJECT STATUS
Speed Tables on Flagler (190th to Beryl)	12/02/24	PWSC recommendation for CC approval	Forward to CC	12/05/24	CC approved	Completed	Speed tables installed Feb 2025
Beryl/Guadalupe Enhanced Crosswalk	12/02/24	Install Enhanced Crosswalk	Staff to do		none required	Pending	Striping contractor to install crosswalk in April 2025. Island being delivered.
AWS - Diamond/Gertruda and Diamond/Guadalupe	04/22/24	PWSC Rejection	Staff to explore school access study		CC appropriated funds in FY24-25 for study	Pending	City staff and consultant started school access study. Observations and meetings with RBUSD to be performed week of 10/28/2024. Consultant held stakeholder sessions. Public meeting to be scheduled for February 2025. Staff to meet with new Councilmember for next steps. Study is being drafted.
Truck Routes in So RB	03/25/24	PWSC recommended City Manager and CC discussions with Torrance counterparts	refer to CM and CC	TBD		Pending	In discussion at City Manager and Council level with Torrance. Discussed at Public Safety Commission on 1/23/25.
Curbspace at 2400 Artesia	03/25/24	PWSC Approval	Plan Check	NA	none required	Pending	To be implemented at developer cost.
Pollinator Policy	10/28/24	Native Planting Policy recommended for CC approval	Forward to CC	02/18/25	TBD	Pending	To be discussed at 2/18/25 Council meeting
Pref Parking Zone on N Gertruda	08/28/23	Move forward with Pref Parking Zone - daytimes for res frontage & provide letter to adjacent businesses	Forward to CC	TBD	Approved by CC pending approval by Coastal Commission, if needed	Pending	Planning staff to assign Coastal Development Permit task.
RB Blvd. Corridor MAT Project	06/26/23	Support project but recommend staff seek additional public input	Pursue additional funding	TBD	TBD	Pending	15% Conceptual Design finalized for CC approval, pursued other funding avenues due to construction cost escalations. To be discussed at PWSC in April 2025.
Riviera Village Pedestrian Improvements	03/28/22	To be presented to PWSC at a later date.	Design			Pending	City received a grant to pursue design for comprehensive improvements in the Riviera Village. Project concepts were presented to transportation and design experts at a Metro Complete Streets Training as a case study. RFP will be issued to start design.
Alta Vista Park Access Traffic Calming	06/28/21	Approve analysis, design, installation of updated E&T survey, speed cushion and speed table.	Staff To Do	10/05/21	Approved PWSC/staff's recommendations as presented.	Pending	Speed table in design.
North Redondo Beach Bikeway Extension	09/30/19	Receive and file report - forward Staff's conceptual design to City Council for approval.	Forward to CC See Project Status	12/17/24	Approved plans and specs	Pending	Construction contract awarded, construction to commence in Summer 2025.
Class IV Bicycle Lanes on PVB	01/27/25	For City Council to fund design and construction of Class IV bike lanes	Forward to CC for FY 25-26 Budget	NA	TBD	Pending	Staff exploring funding options.
Meyer Lane Center Line Removal	02/24/25	To remove center line between 190th and Ralston	Staff to do	NA		Pending	To be removed in April 2025
Ripley/Perkins/Huntington	3/24/25 & 4/24/25	Continued to 4/24/25 PWSC pending further analysis and outreach	Back to PWSC	TBD		Pending	To be discussed at 4/28/2025 PWSC and included in final design package