

**PUBLIC WORKS AND SUSTAINABILITY COMMISSION APPROVED PROJECTS - QUARTERLY STATUS UPDATE**

**Q2 2024**

PROJECT NAME (DESCRIPTION)	PWSC MEETING DATE	PWSC RECOMMENDATION	STAFF ACTION	CC MEETING DATE	CC ACTION	PROJECT STATUS	NOTES & PROJECT STATUS FOLLOWING CC MEETING
Ripley/Pullman/Mackay - Intersecton Improvements (Permanent)	06-24-24	PWSC Approval	Forward to CC	6/16/24	CC approved 7/16/24	Pending See notes	WO issued for striping contractor to implement.
Speed Cushions - 700 Block N Juanita	04-22-24	PWSC Approval	Forward to CC	05-12-24	CC approved 05/12/24	Pending See notes	WO issued for speed cushions, installation pending as availability permits.
AWS - Diamond/Gertruda and Diamond/Guadalupe	04-22-24	PWSC Rejection	Staff to explore school access study		none required	Complete	Council approved funding for a school access and Diamond Street restriping study. City receiving proposals.
Truck Routes in So RB	03-25-24	PWSC recommended City Manager and CC discussions with Torrance counterparts	refer to CM and CC	TBD		Pending	CM initiating talks with Torrance counterpart
RBMC Revisions - AB 413	03-25-24	Recommend to advance to CC	refer to CA for review	TBD		Pending	Pending for City Council agenda.
Curbspace at 2400 Artesia	03-25-24	PWSC Approval	Inform Planning Dept	NA	none required	Pending	City to implement at developer cost once project is built.
Ripley/Pullman/Mackay - Intersecton Improvements	02-26-24	Recommend to advance to CC	refer to CC and Implement as directed	03-19-24	adopted staff recommendation	Pending	Approved by City Council on 7/16/24. Work order issued for striping contractor to implement.
AWS - Ave B and Juanita	02-26-24	Recommend to advance to CC		03-19-24	CC approved 3/19/2024	Complete	Stop sign installed May 2024
Red Curb Mods - 700 & 800 Blocks of Meyer Ln	01-22-24	PWSC recommended further study and resident input	staff to study	TBD		Pending	Survey and speed data to be presented at 7/2024 PWSC.
Changes to TS at Beryl and Maria	11-27-23	Upgrade TS to 12-inch lights, add 4th crosswalk, defer removal of mast arms on Lucia	Staff to order upgraded materials	not needed	n/a	Complete	New poles installed June 2024. Work order issued to patch up remaining concrete work.
Pollinator Policy	10-23-23	Subcommittee (Tsao, Beeli, Arrata) formed for further study	None Req'd			Pending See notes	Subcommittee presentaion in Jan 2024, direct to review w staff and return
Pref Parking Zone on N Gertruda	08-28-23	Move forward with Pref Parking Zone - daytimes for res frontage & provide letter to adjoacent businesses	Forward to CC	TBD	Approved by CC pending approval by Coastal Commission, if needed	Pending See notes	Planning staff working on Coastal Commission-related application
RB Blvd. Corridor MAT Project	06-26-23	Support project but recommend staff seek additional public input	Met w D3&D4 CM's to organize additional input	TBD	TBD	Pending	Awaiting finalization of 15% Conceptual Design for further outreach / CC approval, purusing other funding avenues due to construction cost escalations.
500 Block of N. Helberta Traffic Improvements	01-23-23	Recommend converting Helberta to one way to the north.	Forward to CC	03-19-24	CC approved interim turn restrictions during peak school hours, removal of center line striping, and data collection	Complete	Centerline striping removed as of 4/9/2024. Peak school hour turn restrictions installed week of 4/15/24 with coordination from RBPD.
Provide input regarding pedestrian improvements in the Riviera Village	03-28-22	Support staff recommendation to make improvements to 2 key crosswalks, study implications of changing traffic circulation, explore conversion of Catalina into a plaza	Forward to CC See Project Status	04-19-22	Authorized one way study, add'l stop sign at Ave I, notify for input the AWS at Ave Del Norte and Via El Prado with current funding, propose funding for mid block crossing on Avenue I, speed table on Avenida Del Norte, bulbouts on Catalina at Ave I and Vista Del Mar in FY2022-23 CIP	Pending See Notes	AWS at Via el Prado, installed. Ave I bulb out construction completed. Work order issued to install RRFB system. Design work for Vista Del Norte pending. Grant funding approved by METRO Board on 9/28/23 w funds available July 2024. Quick build bulbouts installed week of 4/9/2024 at Ave I and Vista del Mar.
Alta Vista Park Access Traffic Calming	06-28-21	Approve analysis, design, installation of updated E&T survey, speed cushion and speed table.	Staff To Do	10-05-21	Approved PWSC/staff's recommendations as presented.	Pending See Notes	Design of speed table is underway
Catalina Avenue at Emerald St-Garnet St Bike Path Signage	09-26-20	Update signage per PWSC and include additional signage at additional locations along the bike path.	Staff To Do	TBD	none requested	Pending See Notes	Grinding of asphalt completed. Work order issued to install signs and installation is pending.
Conceptual Design of an Extension to the North Redondo Beach Bikeway	09-30-19	Receive and file report - forward Staff's conceptual design to City Council for approval.	Forward to CC See Project Status	11-05-19	Approved Option 1 concept and defered decision re parking lot	Pending See Notes	SCE given green light to proceed with concrete bikeway and is reviewing planting and irrigations plans - project moving forward after 2 year delay w SCE