

BICYCLE TRANSPORTATION PLAN IMPLEMENTATION PROJECT, JOB NO. 40940-40945, CFP NO. F3502

This project is currently in design phase for most streets identified in the CFP Grant Application. Some street have been completed in other projects or will be completed by City crews through M&O funding sources. Design is expected to be complete in December 2020 after which Caltrans will need to review and provide E-76 clearance before it can be advertised. That process typically take 6 months. Expected date for advertising of this project is Summer 2021.

#	Street	Limits	CLASS	Detect	Status	Project Name	Comments
1	Torrance Blvd Bike Lanes	*S. Catalina Ave. to Francisca	3		Striping Contractor list	M&O	Also plan to extend to Torrance Circle
	Job No. 40944	Francisca to eastern City limits	2		Completed	M&O	Torr Blvd Resurfacing Project to upgrade to dual stripe CI 2
		Francisca to eastern City limits		X	In Design	CFP Grant Project	
2	Beryl Street Bike Lanes/Routes	*N. Harbor Drive to N. Catalina Avenue	3		Striping Contractor list	M&O	This section has some CL 2 and needs sharrows in w/b direction
	Job No. 40940	N. Catalina Ave. to N. Prospect Avenue	2		In Design	CFP Grant Project	
		N. Prospect Ave. to Flagler Lane	2		In Design	Beryl Street Drainage & Roadway Impr. Project	
3	Lilienthal Lane Bike Lanes Job No. 40943	Fisk Lane to Ripley Avenue	2		In Design	CFP Grant Project	Portion from Ripley to Ives will require easement from RBUSD and SCS pole relocation
4	N. Catalina Avenue Bike Lanes Job No. 40941	Beryl Street to Gertruda Avenue	2	X	In Design	CFP Grant Project	
5	S. Catalina Avenue Bike Route/ Avenue I Bike Lanes Job No. 40942	Palos Verdes Blvd to Avenue I	3		In Design	CFP Grant Project	
		S. Catalina Avenue to Esplanade	2		In Design	CFP Grant Project	
6	Citywide Bicycle Facilities	*182nd Street	2	X	On-Hold	none currently	This project not feasible at this time due to ROW conflicts
	Job No. 40945	*Kingsdale Avenue (182nd to Grant)	2		In Design	Kingsdale Transit Center	Off street Class 1 also expected with SBG redevelopment
		*Kingsdale Avenue (Grant to Artesia)	3		In Design	Kingsdale Transit Center	
		Knob Hill Avenue (Esplanade to PCH)	2		In Design	CFP Grant Project	
		Knob Hill Avenue (PCH to Camino Real)	3		In Design	CFP Grant Project	
		*Del Amo Street	2		Completed	O&M	
		Palos Verdes Blvd (PCH to Irena Ave)	3		In Design	CFP Grant Project	
		Palos Verdes Blvd (Irena Ave to w/o Susana)	2		In Design	CFP Grant Project	
		S. Helberta Avenue(Prospect Ave to Avenue D)	3		In Design	CFP Grant Project	
		Avenue D (S. Helberta Ave to S. Juanita Ave)	3		In Design	CFP Grant Project	
		S. Juanita Avenue (Avenue D to Avenue C)	3		In Design	CFP Grant Project	
		Avenue C (Juanita Ave to Esplanade)	3		In Design	CFP Grant Project	
		Camino Real (Torrance Blvd to Juanita)	3		In Design	CFP Grant Project	
		Camino Real (Juanita to Prospect)	2		In Design	CFP Grant Project	
		*Emerald Street	2		Striping Contractor list	Emerald Street Traffic Calming Project	
		N. Juanita Ave. (Diamond to PCH)	3		In Design	CFP Grant Project	
		Prospect Avenue (PCH to Ripley)	3		In Design	CFP Grant Project	
		Ripley Avenue (Inglewood Avenue to Lilienthal)	2		Planning	Potential MAT Grant Project	
		Ripley Avenue (Lilienthal to Flagler)	2		Planning	Potential MAT Grant Project	
		Ormond Lane (Aviation Blvd to Ford Ave)	3		In Design	CFP Grant Project	
		Ford Avenue (Herrin St to Artesia Blvd)	3		In Design	CFP Grant Project	
		*Flagler Lane (Ripley to 190th St)	3		Striping Contractor list	Flagler Lane Resurfacing Project	
		*Flagler Lane (190th St to Beryl)	3		Completed	Flagler Lane Resurfacing Project	
		Rindge Lane (Grant to Manhattan Beach Blvd)	3		In Design	CFP Grant Project	
		*Warfield Avenue	3		Striping Contractor list	M&O	